

**NORTHERN LEHIGH SCHOOL DISTRICT  
TECHNOLOGY/BUILDINGS & GROUNDS  
COMMITTEE MEETING**

**Wednesday, September 8, 2021  
5:30 P.M.  
Board Room**

Committee Members			Meeting Dates		
X	Robin Distler - Chairperson	X	Greg Derr – Liaison	<del>Feb 3</del>	<del>Aug 4</del>
X	Mathias Green -Co-Chairperson	X	Jennifer Butz	<del>March 3</del>	Sept 8
	Donna Kulp	X	Eric Hill	<del>April 7</del>	Oct 6
	Robert Kern	X	Tim Weaber	<del>May 5</del>	Nov 3
X	Matt Link			<del>June 9</del>	

**Also in Attendance:** Sue Bahnick, Rhonda Frantz, Sherri Molitoris, Gary Fedorcha

## MINUTES

### Buildings & Grounds

- PE Playground Update
  - Installer has made the PA One Call for the site.
  - He is hoping the equipment is on site for installation at the end of September.
- Bottle Filling Stations Update
  - All have been installed, except for the administration building.
  - The one at the admin building should be installed this Friday and one repaired at the high school.
- NLMS Gate Update
  - The gate has not been delivered to the contractor yet.
- Tents Update
  - Event Tents should be delivered by October/November.
- Elevator Service Contract Renewal
  - Contract with Reading Elevator to service the elevator at the high school.
  - The contract automatically renews.
  - The contact will be considered for approval at the September Board meeting.
  - Otis elevators services all other buildings

- NLMS Kitchen
  - Administration is working with McClure Company to further develop scope of project and timelines.
  - Administration is processings prior authorizations with PDE.
  - McClure Company will present at the October 6th Technology/Buildings and Grounds Committee meeting.

### **Technology**

- Server Center Update
  - Ordered in May for a July installation. It is delayed.
  - It was shipped this week.
  - New target installation date is mid to late October
- Projector Update
  - Projectors have not been shipped yet.
  - Anticipated to ship in October.